

**Grantee: State of Alabama**

**Grant: B-06-DG-01-0001**

**January 1, 2014 thru March 31, 2014 Performance Report**

---



**Grant Number:**  
B-06-DG-01-0001

**Obligation Date:**  
05/24/2006

**Award Date:**  
04/28/2006

**Grantee Name:**  
State of Alabama

**Contract End Date:**

**Review by HUD:**  
Submitted - Await for Review

**LOCCS Authorized Amount:**  
\$74,388,000.00

**Grant Status:**  
Active

**QPR Contact:**  
Al Jones

**Estimated PI/RL Funds:**  
\$0.00

**Total Budget:**  
\$74,388,000.00

## Disasters:

### Declaration Number

FEMA-DR-1605-AL

## Narratives

### Disaster Damage:

Hurricane Katrina came ashore as a deadly Category 4 Hurricane less than 100 miles from the coast of Alabama. Most of the State's damage was as a result of flooding due to torrential rainfall and a 12 foot storm surge. A summary of housing damage completed by the American Red Cross and the National Association of Homebuilders indicates that Alabama suffered damage to 1,674 single family housing units. Of this total, 966 received major damage, 345 received minor damage and unfortunately 363 were completely destroyed. Infrastructure damage was substantial and was not limited to the coastal areas as much as housing damage. Reports of damage to sewer, water, roads, drainage and other infrastructure were reported throughout southwest Alabama with an estimated repair/replacement cost in the several hundred million dollar range.

### Recovery Needs:

Alabama's recovery needs, while less substantial and less publicized, remain great. Virtually all communities in southwest Alabama received housing and/or infrastructure damage that will strain their budgets to the limit or require substantial outside assistance to complete. As mentioned above all categories of infrastructure received damage to some degree along with hundreds of homes damaged or destroyed leaving grant assistance as the only option for complete recovery.

### Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$74,388,000.00
Total Budget	\$0.00	\$74,388,000.00
Total Obligated	\$0.00	\$74,388,000.00
Total Funds Drawdown	\$0.00	\$74,388,000.00
Program Funds Drawdown	\$0.00	\$74,388,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,388,000.00
Match Contributed	\$0.00	\$2,338,360.97

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		86.53%
Overall Benefit Percentage (Actual)		86.53%
Minimum Non-Federal Match	\$0.00	\$2,338,360.97
Limit on Public Services	\$11,158,200.00	\$0.00
Limit on Admin/Planning	\$14,877,600.00	\$2,665,400.00
Limit on State Admin	\$3,719,400.00	\$2,665,400.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

## Overall Progress Narrative:

All activities completed and closed.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0099, Administrative Costs	\$0.00	\$2,665,400.00	\$2,665,400.00
0101, Method of Distribtn Hsng	\$0.00	\$23,597,896.73	\$23,597,896.73
0102, Method of Distbtn NonHsng	\$0.00	\$48,124,703.27	\$48,124,703.27
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

## Activities

**Grantee Activity Number:** kt-06-002-se

**Activity Title:** kt-06-002-se

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2009

**Completed Activity Actual End Date:**

03/01/2011

**Responsible Organization:**

Mobile

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$4,970,000.00

**Total Budget**

\$0.00

\$4,970,000.00

**Total Obligated**

\$0.00

\$4,970,000.00

**Total Funds Drawdown**

\$0.00

\$4,970,000.00

**Program Funds Drawdown**

\$0.00

\$4,970,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$4,970,000.00

Mobile

\$0.00

\$4,970,000.00

**Match Contributed**

\$0.00

\$1,411,785.00

**Activity Description:**

Sewer rehabilitation.

**Location Description:**

Mobile, AL

**Activity Progress Narrative:**

Activity completed and closed.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	2382	549	3278	89.41

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** kt-06-003-hs

**Activity Title:** kt-06-003-hs

**Activity Category:**

Rehabilitation/reconstruction of other non-residential structures

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

03/31/2008

**Completed Activity Actual End Date:**

03/01/2011

**Responsible Organization:**

Mobile

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$890,268.00

**Total Budget**

\$0.00

\$890,268.00

**Total Obligated**

\$0.00

\$890,268.00

**Total Funds Drawdown**

\$0.00

\$890,268.00

**Program Funds Drawdown**

\$0.00

\$890,268.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$890,268.00

Mobile

\$0.00

\$890,268.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construction of homeless shelter.

**Location Description:**

Mobile, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	1/1
# of Businesses	0	0/0
# of Non-business Organizations	0	1/1

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	220	24	244	100.00

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** kt-06-004-wa

**Activity Title:** kt-06-004-wa

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

10/18/2010

**Responsible Organization:**

Baldwin County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$4,200,000.00

**Total Budget**

\$0.00

\$4,200,000.00

**Total Obligated**

\$0.00

\$4,200,000.00

**Total Funds Drawdown**

\$0.00

\$4,200,000.00

**Program Funds Drawdown**

\$0.00

\$4,200,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$4,200,000.00

**Baldwin County**

\$0.00

\$4,200,000.00

**Match Contributed**

\$0.00

\$500,000.00

**Activity Description:**

waterline construction

**Location Description:**

Baldwin County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	2/2
# of Linear feet of Public Improvement	0	306240/306240
# of Linear miles of Public	0	58/58





## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	364	277	821	78.08

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** kt-06-005-dc

**Activity Title:** kt-06-005-dc

**Activity Category:**

Clearance and Demolition

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

11/01/2011

**Completed Activity Actual End Date:**

09/26/2013

**Responsible Organization:**

Bayou La Batre

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,503,359.20

**Total Budget**

\$0.00

\$1,503,359.20

**Total Obligated**

\$0.00

\$1,503,359.20

**Total Funds Drawdown**

\$0.00

\$1,503,359.20

**Program Funds Drawdown**

\$0.00

\$1,503,359.20

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,503,359.20

Bayou La Batre

\$0.00

\$1,503,359.20

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Clearance and demolition.

**Location Description:**

Bayou La Batre, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/250
# of buildings (non-residential)	0	0/20
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/230

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/320	0/182	0/843	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-005-hi

**Activity Title:** kt-06-005-hi

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0101

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distribtn Hsng

**Projected End Date:**

11/01/2011

**Completed Activity Actual End Date:**

09/26/2013

**Responsible Organization:**

City of Bayou La Batre

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$2,812,907.75

**Total Budget**

\$0.00

\$2,812,907.75

**Total Obligated**

\$0.00

\$2,812,907.75

**Total Funds Drawdown**

\$0.00

\$2,812,907.75

**Program Funds Drawdown**

\$0.00

\$2,812,907.75

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,812,907.75

City of Bayou La Batre

\$0.00

\$2,812,907.75

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Housing Assistance

**Location Description:**

City of Bayou La Batre

**Activity Progress Narrative:**

Completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/100

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	100/100
# of Singlefamily Units	0	100/100



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/100	0
# Owner Households	0	0	0	0/0	0/0	0/100	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-005-ho

**Activity Title:** kt-06-005-ho

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0101

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribtn Hsng

**Projected End Date:**

11/01/2011

**Completed Activity Actual End Date:**

09/26/2013

**Responsible Organization:**

Bayou La Batre

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$7,539,025.41

**Total Budget**

\$0.00

\$7,539,025.41

**Total Obligated**

\$0.00

\$7,539,025.41

**Total Funds Drawdown**

\$0.00

\$7,539,025.41

**Program Funds Drawdown**

\$0.00

\$7,539,025.41

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$7,539,025.41

**Bayou La Batre**

\$0.00

\$7,539,025.41

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Housing Assistance

**Location Description:**

Bayou La Batre, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	55/55

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	55/55
# of Singlefamily Units	0	55/55



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	46/46	9/9	55/55	100.00
# Owner Households	0	0	0	46/46	9/9	55/55	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-005-se

**Activity Title:** kt-06-005-se

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

11/01/2011

**Completed Activity Actual End Date:**

09/26/2013

**Responsible Organization:**

Bayou La Batre

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$24,669,688.18

**Total Budget**

\$0.00

\$24,669,688.18

**Total Obligated**

\$0.00

\$24,669,688.18

**Total Funds Drawdown**

\$0.00

\$24,669,688.18

**Program Funds Drawdown**

\$0.00

\$24,669,688.18

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$24,669,688.18

Bayou La Batre

\$0.00

\$24,669,688.18

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replace sewer plant and pump station, rehab sewer lines.

**Location Description:**

Bayou La Batre, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/3
# of Linear feet of Public Improvement	0	0/2112000
# of Linear miles of Public	0	0/40





## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	921	598	2310	65.76

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** kt-06-005-wa

**Activity Title:** kt-06-005-wa

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

11/01/2011

**Completed Activity Actual End Date:**

09/26/2013

**Responsible Organization:**

Bayou La Batre

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$2,218,883.46

**Total Budget**

\$0.00

\$2,218,883.46

**Total Obligated**

\$0.00

\$2,218,883.46

**Total Funds Drawdown**

\$0.00

\$2,218,883.46

**Program Funds Drawdown**

\$0.00

\$2,218,883.46

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,218,883.46

**Bayou La Batre**

\$0.00

\$2,218,883.46

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Replace water tank, repair water tank, replace water meters, provide interconnection to neighboring water system.

**Location Description:**

Bayou La Batre, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2
# of Linear feet of Public Improvement	0	0/9500
# of Linear miles of Public	0	0/2



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	921	598	2310	65.76

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** kt-06-006-se

**Activity Title:** kt-06-006-se

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

12/21/2009

**Responsible Organization:**

Chickasaw

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,844,000.00

**Total Budget**

\$0.00

\$1,844,000.00

**Total Obligated**

\$0.00

\$1,844,000.00

**Total Funds Drawdown**

\$0.00

\$1,844,000.00

**Program Funds Drawdown**

\$0.00

\$1,844,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,844,000.00

Chickasaw

\$0.00

\$1,844,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Dredge sewer lagoon and replace 2 pump stations.

**Location Description:**

Chickasaw, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	4/4
# of Non-business Organizations	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	1806	1340	6298	49.95

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-008-se

**Activity Title:** kt-06-008-se

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

03/14/2009

**Responsible Organization:**

Grove Hill

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

**To Date**

N/A

\$381,000.00

**Total Budget**

\$0.00

\$381,000.00

**Total Obligated**

\$0.00

\$381,000.00

**Total Funds Drawdown**

\$0.00

\$381,000.00

**Program Funds Drawdown**

\$0.00

\$381,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$381,000.00

Grove Hill

\$0.00

\$381,000.00

**Match Contributed**

\$0.00

\$25,000.00

**Activity Description:**

Sewer repairs.

**Location Description:**

Grove Hill, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	60	28	95	92.63

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-009-wa

**Activity Title:** kt-06-009-wa

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

05/08/2009

**Responsible Organization:**

Mount Vernon

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$680,000.00

**Total Budget**

\$0.00

\$680,000.00

**Total Obligated**

\$0.00

\$680,000.00

**Total Funds Drawdown**

\$0.00

\$680,000.00

**Program Funds Drawdown**

\$0.00

\$680,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$680,000.00

Mount Vernon

\$0.00

\$680,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Water line repairs.

**Location Description:**

Mount Vernon, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0





## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	248	140	757	51.25

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-010-se

**Activity Title:** kt-06-010-se

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

10/11/2011

**Responsible Organization:**

Saraland

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,899,000.00

**Total Budget**

\$0.00

\$1,899,000.00

**Total Obligated**

\$0.00

\$1,899,000.00

**Total Funds Drawdown**

\$0.00

\$1,899,000.00

**Program Funds Drawdown**

\$0.00

\$1,899,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,899,000.00

Saraland

\$0.00

\$1,899,000.00

**Match Contributed**

\$0.00

\$211,000.00

**Activity Description:**

Sewer rehabilitation.

**Location Description:**

Saraland, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod%
# of Persons	115	225	531	64.03

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** kt-06-011-ho

**Activity Title:** kt-06-011-ho

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0101

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribtn Hsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

05/17/2011

**Responsible Organization:**

Washington County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,005,532.00

**Total Budget**

\$0.00

\$1,005,532.00

**Total Obligated**

\$0.00

\$1,005,532.00

**Total Funds Drawdown**

\$0.00

\$1,005,532.00

**Program Funds Drawdown**

\$0.00

\$1,005,532.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,005,532.00

Washington County

\$0.00

\$1,005,532.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Housing assistance.

**Location Description:**

Washington County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	18/100

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/100
# of Singlefamily Units	0	18/100

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/100	0/0	18/100	100.00
# Owner Households	0	0	0	18/100	0/0	18/100	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-011-st

**Activity Title:** kt-06-011-st

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

05/17/2011

**Responsible Organization:**

Washington County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,663,463.00

**Total Budget**

\$0.00

\$1,663,463.00

**Total Obligated**

\$0.00

\$1,663,463.00

**Total Funds Drawdown**

\$0.00

\$1,663,463.00

**Program Funds Drawdown**

\$0.00

\$1,663,463.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,663,463.00

Washington County

\$0.00

\$1,663,463.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Street reconstruction.

**Location Description:**

Washington County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	27700/27700
# of Linear miles of Public	0	5/5



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	113	11	130	95.38

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-011-wa

**Activity Title:** kt-06-011-wa

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

05/17/2011

**Responsible Organization:**

Washington County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$346,885.00

**Total Budget**

\$0.00

\$346,885.00

**Total Obligated**

\$0.00

\$346,885.00

**Total Funds Drawdown**

\$0.00

\$346,885.00

**Program Funds Drawdown**

\$0.00

\$346,885.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$346,885.00

Washington County

\$0.00

\$346,885.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Water line construction.

**Location Description:**

Washington County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Non-business Organizations</b>	0	0/0



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	25	0	35	71.43

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-012-dc

**Activity Title:** kt-06-012-dc

**Activity Category:**

Clearance and Demolition

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

08/31/2008

**Completed Activity Actual End Date:**

08/03/2011

**Responsible Organization:**

Prichard

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$361,000.00

**Total Budget**

\$0.00

\$361,000.00

**Total Obligated**

\$0.00

\$361,000.00

**Total Funds Drawdown**

\$0.00

\$361,000.00

**Program Funds Drawdown**

\$0.00

\$361,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$361,000.00

Prichard

\$0.00

\$361,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Clearance and demolition of vacant dilapidated housing units that received hurricane damage during Katrina.

**Location Description:**

Prichard, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	469/469
# of buildings (non-residential)	0	0/0
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	469/469

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey Method			
	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0
# of Persons	13697	5274	28903	65.64

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-012-dr

**Activity Title:** kt-06-012-dr

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

08/31/2008

**Completed Activity Actual End Date:**

08/03/2011

**Responsible Organization:**

Prichard

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$639,000.00

**Total Budget**

\$0.00

\$639,000.00

**Total Obligated**

\$0.00

\$639,000.00

**Total Funds Drawdown**

\$0.00

\$639,000.00

**Program Funds Drawdown**

\$0.00

\$639,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$639,000.00

Prichard

\$0.00

\$639,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

**Location Description:**

Prichard, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	13697	5274	28903	65.64

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** kt-06-014-se

**Activity Title:** kt-06-014-se

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

05/15/2008

**Completed Activity Actual End Date:**

12/29/2010

**Responsible Organization:**

Robertsdale

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$632,100.00

**Total Budget**

\$0.00

\$632,100.00

**Total Obligated**

\$0.00

\$632,100.00

**Total Funds Drawdown**

\$0.00

\$632,100.00

**Program Funds Drawdown**

\$0.00

\$632,100.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$632,100.00

Robertsdale

\$0.00

\$632,100.00

**Match Contributed**

\$0.00

\$50,000.00

**Activity Description:**

Sewer repair.

**Location Description:**

Robertsdale, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	1302	605	3782	50.42

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-016-wa

**Activity Title:** kt-06-016-wa

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

08/15/2007

**Completed Activity Actual End Date:**

08/18/2008

**Responsible Organization:**

Silverhill

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$300,000.00

**Total Budget**

\$0.00

\$300,000.00

**Total Obligated**

\$0.00

\$300,000.00

**Total Funds Drawdown**

\$0.00

\$300,000.00

**Program Funds Drawdown**

\$0.00

\$300,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$300,000.00

Silverhill

\$0.00

\$300,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construction of replacement water well.

**Location Description:**

Silverhill, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Public Facilities</b>	0	1/1
<b># of Linear feet of Public Improvement</b>	0	0/0
<b># of Linear miles of Public</b>	0	0/0





## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total Low/Mod%	
# of Persons	89	104	616	31.33

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** kt-06-018-cc

**Activity Title:** kt-06-018-cc

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Survey)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2007

**Completed Activity Actual End Date:**

05/10/2012

**Responsible Organization:**

Mobile County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$870,676.56

**Total Budget**

\$0.00

\$870,676.56

**Total Obligated**

\$0.00

\$870,676.56

**Total Funds Drawdown**

\$0.00

\$870,676.56

**Program Funds Drawdown**

\$0.00

\$870,676.56

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$870,676.56

Mobile County

\$0.00

\$870,676.56

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Reconstruction of community center.

**Location Description:**

Mobile County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	0/0



## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Survey Method

# of Persons	Low	Mod	Total Low/Mod%	
	295	218	604	84.93

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** kt-06-018-dc

**Activity Title:** kt-06-018-dc

**Activity Category:**

Debris removal

**Project Number:**

0102

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

Method of Distbtn NonHsng

**Projected End Date:**

12/31/2007

**Completed Activity Actual End Date:**

05/10/2012

**Responsible Organization:**

Mobile County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$55,379.87

**Total Budget**

\$0.00

\$55,379.87

**Total Obligated**

\$0.00

\$55,379.87

**Total Funds Drawdown**

\$0.00

\$55,379.87

**Program Funds Drawdown**

\$0.00

\$55,379.87

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$55,379.87

Mobile County

\$0.00

\$55,379.87

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Debris cleanup.

**Location Description:**

Mobile County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Businesses	0	0/0

## Beneficiaries Performance Measures

### Beneficiaries - Area Benefit Census Method

	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0
# of Persons	106288	63817	389428	43.68

## Activity Locations

Address	City	County	State	Zip	Status / Accept
			Alabama	-	Not Validated / N

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-018-hi

**Activity Title:** kt-06-018-hi

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0101

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Method of Distribtn Hsng

**Projected End Date:**

12/31/2009

**Completed Activity Actual End Date:**

05/10/2012

**Responsible Organization:**

Mobile County Commission

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$1,469,955.00

**Total Budget**

\$0.00

\$1,469,955.00

**Total Obligated**

\$0.00

\$1,469,955.00

**Total Funds Drawdown**

\$0.00

\$1,469,955.00

**Program Funds Drawdown**

\$0.00

\$1,469,955.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,469,955.00

Mobile County Commission

\$0.00

\$1,469,955.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Housing Assistance

**Location Description:**

Mobile County

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	26/26

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/26
# of Singlefamily Units	0	26/26



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	26/26	0.00
# Owner Households	0	0	0	0/0	0/0	26/26	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-018-ho

**Activity Title:** kt-06-018-ho

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0101

**Projected Start Date:**

09/30/2006

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

Method of Distribtn Hsng

**Projected End Date:**

12/31/2009

**Completed Activity Actual End Date:**

05/10/2012

**Responsible Organization:**

Mobile County

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$10,770,476.57

**Total Budget**

\$0.00

\$10,770,476.57

**Total Obligated**

\$0.00

\$10,770,476.57

**Total Funds Drawdown**

\$0.00

\$10,770,476.57

**Program Funds Drawdown**

\$0.00

\$10,770,476.57

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$10,770,476.57

Mobile County

\$0.00

\$10,770,476.57

**Match Contributed**

\$0.00

\$140,575.97

**Activity Description:**

Housing assistance.

**Location Description:**

Mobile County, AL

**Activity Progress Narrative:**

Activity completed and closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	155/155

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	155/155
# of Singlefamily Units	0	155/155





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	94/94	61/61	155/155	100.00
# Owner Households	0	0	0	94/94	61/61	155/155	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Grantee Activity Number:** kt-06-state admin

**Activity Title:** kt-06-state admin

**Activity Category:**

Administration

**Project Number:**

0099

**Projected Start Date:**

06/01/2006

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administrative Costs

**Projected End Date:**

09/30/2013

**Completed Activity Actual End Date:**

09/30/2013

**Responsible Organization:**

State of Alabama

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2014**

N/A

**To Date**

\$2,665,400.00

**Total Budget**

\$0.00

\$2,665,400.00

**Total Obligated**

\$0.00

\$2,665,400.00

**Total Funds Drawdown**

\$0.00

\$2,665,400.00

**Program Funds Drawdown**

\$0.00

\$2,665,400.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,665,400.00

State of Alabama

\$0.00

\$2,665,400.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

State Administration

**Location Description:**

Alabama

**Activity Progress Narrative:**

Completed and closed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	6
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0